

Activity ID	Shot #	Segment #	MHA	MHB	Contractor	Activity Name	Start	Finish	Remaining Duration	2022											
										Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
WESTWOOD, MA DPW22-C-009 FY22							27-Jan-22 A	07-Sep-22	90.00	07-Sep-22, WESTWOOD, MA											
Project Milestones							27-Jan-22 A	30-Aug-22	65.00	30-Aug-22, Project Milestones											
Owner Milestones							27-Jan-22 A	30-Aug-22	65.00	30-Aug-22, Owner Milestones											
MS1010						MS: ALB		27-Jan-22 A	0.00	MS: ALB, 27-Jan-22 A											
MS1000						MS: Firm Bid/Proposal Date		27-Jan-22 A	0.00	MS: Firm Bid/Proposal Date, 27-Jan-22 A											
MS1020						MS: Contract Execution Complete		08-Mar-22 A	0.00	MS: Contract Execution Complete, 08-Mar-22 A											
MS1030						MS: NTP	31-May-22*		0.00	MS: NTP,											
MS1060						MS: Final Completion Date (Contractual)		30-Aug-22*	0.00	MS: Final Completion Date (Contractual), 30-Aug-22*											
MS1040						MS: Substantial Completion		30-Aug-22	0.00	MS: Substantial Completion, 30-Aug-22											
Project Initiation							02-May-22	06-May-22	5.00	06-May-22, Project Initiation											
Contracting							02-May-22	06-May-22	5.00	06-May-22, Contracting											
PM2030						Prepare and Execute Subcontracts	02-May-22	06-May-22	5.00	Prepare and Execute Subcontracts, 06-May-22											
Construction							31-May-22	30-Aug-22	65.00	30-Aug-22, Construction											
CON4010						MS: Construction Start	31-May-22		0.00	MS: Construction Start, 31-May-22											
Mobilization							13-Jun-22	13-Jun-22	1.00	13-Jun-22, Mobilization											
CON4000						Conduct Mobilization	13-Jun-22	13-Jun-22	1.00	Conduct Mobilization, 13-Jun-22											
Pre-Lining							31-May-22	30-Aug-22	65.00	30-Aug-22, Pre-Lining											
Traffic Control							31-May-22	30-Aug-22	65.00	30-Aug-22, Traffic Control											
TC4000						Conduct Traffic Control	31-May-22	30-Aug-22	65.00	Conduct Traffic Control, 30-Aug-22											
Clean and Pre-CCTV							31-May-22	02-Jun-22	3.00	02-Jun-22, Clean and Pre-CCTV											
CLEAN4000					Inland	MS: Clean and Pre-CCTV Start	31-May-22*		0.00	MS: Clean and Pre-CCTV Start, 31-May-22*											
CLEAN4010	001	001	08-078	08-086	Inland	Clean and Pre-CCTV for Segment 001	31-May-22	31-May-22	1.00	Clean and Pre-CCTV for Segment 001, 31-May-22											
CLEAN4020	002	002	08-086	08-089	Inland	Clean and Pre-CCTV for Segment 002	31-May-22	31-May-22	1.00	Clean and Pre-CCTV for Segment 002, 31-May-22											
CLEAN4030	003	003	08-090	08-091	Inland	Clean and Pre-CCTV for Segment 003	31-May-22	31-May-22	1.00	Clean and Pre-CCTV for Segment 003, 31-May-22											
CLEAN4040	004	004	08-139	08-099	Inland	Clean and Pre-CCTV for Segment 004	31-May-22	31-May-22	1.00	Clean and Pre-CCTV for Segment 004, 31-May-22											
CLEAN4050	004	005	08-099	08-101	Inland	Clean and Pre-CCTV for Segment 005	31-May-22	31-May-22	1.00	Clean and Pre-CCTV for Segment 005, 31-May-22											
CLEAN4060	005	006	08-101	08-102	Inland	Clean and Pre-CCTV for Segment 006	01-Jun-22	01-Jun-22	1.00	Clean and Pre-CCTV for Segment 006, 01-Jun-22											
CLEAN4070	005	007	08-102	08-102A	Inland	Clean and Pre-CCTV for Segment 007	01-Jun-22	01-Jun-22	1.00	Clean and Pre-CCTV for Segment 007, 01-Jun-22											
CLEAN4080	005	008	08-102A	08-103	Inland	Clean and Pre-CCTV for Segment 008	01-Jun-22	01-Jun-22	1.00	Clean and Pre-CCTV for Segment 008, 01-Jun-22											
CLEAN4090	006	009	08-103	08-104	Inland	Clean and Pre-CCTV for Segment 009	01-Jun-22	01-Jun-22	1.00	Clean and Pre-CCTV for Segment 009, 01-Jun-22											
CLEAN4100	007	010	08-104	08-105	Inland	Clean and Pre-CCTV for Segment 010	01-Jun-22	01-Jun-22	1.00	Clean and Pre-CCTV for Segment 010, 01-Jun-22											
CLEAN-PT1010	005	007	08-102	08-102A	Inland	Cut Protruding Service for Segment 007	01-Jun-22	01-Jun-22	1.00	Cut Protruding Service for Segment 007, 01-Jun-22											
CLEAN4110	007	011	08-105	08-121	Inland	Clean and Pre-CCTV for Segment 011	02-Jun-22	02-Jun-22	1.00	Clean and Pre-CCTV for Segment 011, 02-Jun-22											
CLEAN4120	008	012	08-121	08-122	Inland	Clean and Pre-CCTV for Segment 012	02-Jun-22	02-Jun-22	1.00	Clean and Pre-CCTV for Segment 012, 02-Jun-22											
CLEAN4130	008	013	08-122	08-140	Inland	Clean and Pre-CCTV for Segment 013	02-Jun-22	02-Jun-22	1.00	Clean and Pre-CCTV for Segment 013, 02-Jun-22											
CLEAN4140	009	014	08-120	08-121	Inland	Clean and Pre-CCTV for Segment 014	02-Jun-22	02-Jun-22	1.00	Clean and Pre-CCTV for Segment 014, 02-Jun-22											
CLEAN4150	010	015	14-070	14-071	Inland	Clean and Pre-CCTV for Segment 015	02-Jun-22	02-Jun-22	1.00	Clean and Pre-CCTV for Segment 015, 02-Jun-22											
CLEAN4160	011	016	14-017	14-013	Inland	Clean and Pre-CCTV for Segment 016	02-Jun-22	02-Jun-22	1.00	Clean and Pre-CCTV for Segment 016, 02-Jun-22											
CLEAN5000-1					Inland	MS: Clean and Pre-CCTV Complete		02-Jun-22	0.00	MS: Clean and Pre-CCTV Complete, 02-Jun-22											
Point Repairs							05-Jul-22	18-Jul-22	10.00	18-Jul-22, Point Repairs											
EXPR1010					JC Ferreira	6" Gravity Sewer Service Dig & Replace Spot Repair	05-Jul-22	07-Jul-22	3.00	6" Gravity Sewer Service Dig & Replace Spot Repair, 07-Jul-22											
EXPR1030					JC Ferreira	AC Pipe Removal & Legal Disposal	05-Jul-22	18-Jul-22	10.00	AC Pipe Removal & Legal Disposal, 18-Jul-22											
EXPR1040					JC Ferreira	Mgmt & Disposal of AC Pipe & Soils	05-Jul-22	18-Jul-22	10.00	Mgmt & Disposal of AC Pipe & Soils, 18-Jul-22											
EXPR1060					JC Ferreira	Rock Excavation	05-Jul-22	18-Jul-22	10.00	Rock Excavation, 18-Jul-22											
EXPR1070					JC Ferreira	Additional Excavation & Backfill Below Normal Grade	05-Jul-22	18-Jul-22	10.00	Additional Excavation & Backfill Below Normal Grade, 18-Jul-22											
EXPR1020					JC Ferreira	8" Gravity Sewer Service Dig & Replace Spot Repair	08-Jul-22	12-Jul-22	3.00	8" Gravity Sewer Service Dig & Replace Spot Repair, 12-Jul-22											
EXPR1050					JC Ferreira	Perm Trench Pavement	13-Jul-22	18-Jul-22	4.00	Perm Trench Pavement, 18-Jul-22											
Lining							13-Jun-22	17-Jun-22	5.00	17-Jun-22, Lining											
Shot 001							13-Jun-22	13-Jun-22	1.00	13-Jun-22, Shot 001											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Shot #	Segment #	MHA	MHB	Contractor	Activity Name	Start	Finish	Remaining Duration	2022													
										Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
LINE4000	001	001	08-078	08-086	ITI	Install MH 08-078 to MH 08-086 for Segment 001	13-Jun-22	13-Jun-22	1.00														
Shot 002																							
LINE4010	002	002	08-086	08-089	ITI	Install MH 08-086 to MH 08-089 for Segment 002	13-Jun-22	13-Jun-22	1.00														
Shot 003																							
LINE4020	003	003	08-090	08-091	ITI	Install MH 08-090 to MH 08-091 for Segment 003	13-Jun-22	13-Jun-22	1.00														
Shot 004																							
LINE4030	004	004	08-139	08-099	ITI	Install MH 08-139 to MH 08-099 for Segment 004	14-Jun-22	14-Jun-22	1.00														
LINE4040	004	005	08-099	08-101	ITI	Install MH 08-099 to MH 08-101 for Segment 005	14-Jun-22	14-Jun-22	1.00														
Shot 005																							
LINE4050	005	006	08-101	08-102	ITI	Install MH 08-101 to MH 08-102 for Segment 006	14-Jun-22	14-Jun-22	1.00														
LINE4060	005	007	08-102	08-102A	ITI	Install MH 08-102 to MH 08-102A for Segment 007	14-Jun-22	14-Jun-22	1.00														
LINE4070	005	008	08-102A	08-103	ITI	Install MH 08-102A to MH 08-103 for Segment 008	14-Jun-22	14-Jun-22	1.00														
Shot 006																							
LINE4080	006	009	08-103	08-104	ITI	Install MH 08-103 to MH 08-104 for Segment 009	14-Jun-22	14-Jun-22	1.00														
Shot 007																							
LINE4090	007	010	08-104	08-105	ITI	Install MH 08-104 to MH 08-105 for Segment 010	15-Jun-22	15-Jun-22	1.00														
LINE4100	007	011	08-105	08-121	ITI	Install MH 08-105 to MH 08-121 for Segment 011	16-Jun-22	16-Jun-22	1.00														
Shot 008																							
LINE4110	008	012	08-121	08-122	ITI	Install MH 08-121 to MH 08-122 for Segment 012	16-Jun-22	16-Jun-22	1.00														
LINE4120	008	013	08-122	08-140	ITI	Install MH 08-122 to MH 08-140 for Segment 013	16-Jun-22	16-Jun-22	1.00														
Shot 009																							
LINE4130	009	014	08-120	08-121	ITI	Install MH 08-120 to MH 08-121 for Segment 014	16-Jun-22	16-Jun-22	1.00														
Shot 010																							
LINE4140	010	015	14-070	14-071	ITI	Install MH 14-070 to MH 14-071 for Segment 015	17-Jun-22	17-Jun-22	1.00														
Shot 011																							
LINE4150	011	016	14-017	14-013	ITI	Install MH 14-017 to MH 014-013 for Segment 016	17-Jun-22	17-Jun-22	1.00														
Post Lining							13-Jul-22	30-Aug-22	35.00														
Manhole Rehabilitation							13-Jul-22	30-Aug-22	35.00														
MHEX1010					JC Ferreira	Reset/Remortar Sewer MH Chimney	13-Jul-22	13-Jul-22	1.00														
MHEX1020					JC Ferreira	Remove & Replace Frame & Cover	14-Jul-22	14-Jul-22	1.00														
MHEX1030					JC Ferreira	Raise & Reset Frame & Cover	15-Jul-22	15-Jul-22	1.00														
MHIN1030					JC Ferreira	Rebuild MH Bench & Invert	18-Jul-22	18-Jul-22	1.00														
MHIN1010					Inland	Sewer MH Cementitious Lining	22-Aug-22	29-Aug-22	6.00														
MHIN1020					Inland	MH Grout to Stop Leak	30-Aug-22	30-Aug-22	1.00														
Non Structural Grouting							01-Aug-22	05-Aug-22	5.00														
GRNS1010					Inland	Grout Opening to Stop SC Leaks	01-Aug-22	05-Aug-22	5.00														
Lateral Rehabilitation							02-Aug-22	15-Aug-22	10.00														
INPR1010					BLD	2' Lateral Connection Repairs-Full Wrap	02-Aug-22	08-Aug-22	5.00														
INPR1020					BLD	Full Length Lateral Connection Repair	09-Aug-22	15-Aug-22	5.00														
Post Construction							17-Jun-22	07-Sep-22	56.00														
POST1000						MS: Project Lining Complete		17-Jun-22	0.00														
POST1180						Complete Punchlist	20-Jun-22	24-Jun-22	5.00														
POST1210						MS: Project Substantial Completion		30-Aug-22	0.00														
POST1280						Prepare and Submit Final Invoices	31-Aug-22	07-Sep-22	5.00														
Post Construction Documentation							11-Jul-22	30-Aug-22	36.00														
POST1150						MS: Submit Final Video		11-Jul-22	0.00														
POST1220						MS: Submit As-Builts		11-Jul-22	0.00														
POST1240						MS: Submit Warranty		30-Aug-22	0.00														
POST1250						MS: Submit Lien Waivers		30-Aug-22	0.00														

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone