

**University Station Construction Update**  
**Week of October 14, 2013**

Monday (10/14/13)

- Columbus Day holiday, DW White no work

Tuesday (10/15/13)

- Excavating for tel. manhole at approx. sta. 13+00, Rosemont
- Electrician installing conduit sweeps from light post bases to locations of handholes on Rosemont
- Dozer rough grading at detention basins at Blue Hill/Univ
- Cutting pavement in Univ. Ave. for installation of water main, between new Rosemont and existing Rosemont

Wednesday (10/16/13)

- Crew installed and poured for tel/comm and electric duct at approx.. sta 12+50 to 13+50, Rosemont
- Crew Excavated and installed SMH 1, located at New Rosemont/University, connecting to existing 10" vc, tying in new Rosemont sewer to active system
- Crew excavated and installed approx.. 285 LF of new 12" DIP water in Univ. ave

Thursday (10/17/13)

- Crew excav. And installed elec and comm duct bank on upper part of Rosemont
- 2 men building inverts in SMH's on Rosemont
- Crew installing water main on University Ave., approx. 220 LF

Friday (10/18/13)

- Crew installing water main on University Ave., approx. 220 LF
- Crew installing elec and comm duct bank on Rosemont
- 2 men building inverts in SMH's on Rosemont
- Met with DWW/NED, DWWD regarding their plan on tying new water pipe into existing pipes and how to shut system

Saturday (10/19/13)

- Crew tying new water pipe from Rosemont into new pipe installed on University Ave.
- Crew installed 56' of new 54" RCP replacing CMP in area adjacent to DWWD treatment plant.

Excavation and filling of the Core Retail area continued all week. Blasting and hauling excavated material continued. Material is being stockpiled in two main locations. One being the level below NStar headquarters and the other being on the East side of University, adjacent to the parking garage.

Material piles from the demolition were processed on site and removed.