

University Station Construction Update
Week of November 5, 2013

Monday (11/04/13)

- Sawcutting pavement on University Ave. in vicinity of intersection with new Rosemont
- Excavating in road in vicinity of "South Drive"/Univ. Ave. intersection for tying in new water main into existing water lateral.

Tuesday (11/05/13)

- Curbing being off loaded by curbing subcontractor on Rosemont.
- Curbing being installed on Rosemont.
- Pavement above utility structures on Rosemont jack hammered out in prep for placing castings.
- Electric Subcontractor pulling nylon "tape" through ducts on Rosemont.
- Excavating in road at water connection at "south drive"/University Ave.

Wednesday (11/06/13)

- Crew installed 16 LF of 8" DI and G.V. at "south drive"/Univ. Ave.
- Crew installing duct bank at University and Rosemont.
- Curbing subcontractor installing approx. 700 LF of VGC on Rosemont.

Thursday (11/07/13)

- Continued installation of curbing.
- Excavation and installation of duct banks on University at new Rosemont and end of New Rosemont at existing Rosemont.

Friday (11/01/13)

- Cement concrete sidewalk formed and poured on right (uphill) side on the new Rosemont. Approx. 630 LF of 7' wide poured by 2 PM.
- Excavated, cut into existing drain structure and installed 32 LF of 48" RCP. (Notified that they will not be installing DMH 1209 as shown on latest drain plan.)
- Excavating an additional 1' of depth from the detention ponds at Blue Hill/University Ave.

Drilling, blasting, excavation and stockpiling of material in the Core Retail Area continued all week.