

Project Status Report

13 February 2014

Rosemont Road

Description: Design and reconstruction of a relocated Rosemont Road

- Entirely new road constructed with new water, sewer, drain pipes and manholes, gas main piping, electric ducts & manholes, communication ducts & manholes.
- New granite curbing and cement concrete sidewalks on both sides of road
- New street lighting and landscaping

This road is being constructed at the expense of the University Station project developer.

Status:

- Granite curbing installed (both sides), Cement Concrete Sidewalk installed on one side
- Street lighting to be installed upon approval of type
- Road has been paved to binder level. Castings installed flush to binder level. Top course to be done late 2014.
- Temporary traffic signal apparatus for Rosemont/University intersection has been installed and is functional
- Road is currently open to public travel and “old” Rosemont has been abandoned.